









GPATS PROJECT STATUS REPORT

 PROJECT SCOPE			 CURRENT STATUS	 PAST NOTE SUMMARY	 NEW COMMENTS	
GPATS TIP/ Guideshare	S-164 Batesville Rd Widening	0037686	Widen 2.2 miles of S-164 Batesville Road to 3 lanes with curb, gutter, sidewalks and bike lanes from SC 14 to Roper Mountain Road. Design by Vaughn & Melton Consulting Engineers.	In Construction Est. Completion: 11/2021	Project let 03/12/2019. Awarded to Eagle Construction. (\$16,635,841.52) Pre-Con held mid-May 2019. Construction began 6.5.19.	Clearing and grubbing within right of way is complete. Utility relocations are ongoing. Construction of the Drilled Shafts portion of the Rocky Creek Bridge foundation has begun. The project is still on schedule.
	SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a roundabout.	In PE	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021	Project to be approved for the STIP during the October Commission Meeting.
	SC 153 Extension	0039309	Easley - extend SC 153 from US 123 to Saluda Dam Road, a distance of 3 miles, including new bridges over Norfolk-Southern railroad and Hamilton Creek.	In Construction Est. Completion: 12/2020	Currently on schedule. Work on all bridges in continuing. MSE wall construction has been completed for the NSRR bridge. Grading and filling operations still underway.	All 3 bridges, utility reloc. work & roundabout 2 at Latham Rd. are nearly complete. Asphalt Base and Intermediate courses have been placed on each side of Hamilton Creek leading to the bridge as well as leading from the NSRR bridge to roundabout 2. Curb and gutter placed along Rolling Hills, with asphalt base anticipated within the next 2-3 weeks. The project is still several months ahead of schedule.
	SC 146 Woodruff Rd widening	0039660	Greenville County - widen Woodruff Road from Scuffletown Road to Bennetts Bridge Road (SC 296) and improve Scuffletown Road between Woodruff Road and Adams Mill Road	In Construction Est. Completion: 12/2020	Project let 04/09/2019. Awarded to Sloan Construction. (\$9,665,817.48). Construction began 7.15.19	Clearing and Grubbing/Perimeter silt fence complete. Moving items are in progress, Utilities are working on relocations. Construction website is live.
	SC 14 improvement	0041443	Greenville County - between Five Forks Road and Bethel Road; add dual left turn lanes at Five Forks Road and at Bethel Road, improve the Five Forks Rd/Parkside Drive intersection, and add one lane in each direction to SC 14 between the two intersections	Est. Completion: 12/2019	Weather has impacted construction progress, however the wall along Bethel Road is almost complete, and the contractor will begin grading later in the spring.	Walls 1,2,3 complete. SC296 Crossline complete. Waiting for Prime to return, (est. 9/23) to begin backfill of walls.
	Roper Mountain Road	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb/gutter/sidewalk/bike lanes from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In ROW	Plans are completed. Awaiting UT & RW certifications. Risk: Construction cost and UT phase to increase based on construction plan estimates and UT agreements needed for certification.	0041471 - REWA, Greenville Water, and PNG utility submittals still need additional work.
	Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Road in Greenville County; 3 lanes with curb/gutter/sidewalk/bike lanes. Design by HDR.	Current Let Date: 02/2020	Utility phases were increased in the TIP to cover estimated agreement cost (8/19)	0041472 - Greenville Water and PNG utility submittals still need additional work.
	Woodruff Road Parallel	P028743	The purpose is to reduce congestion on Woodruff Road; tentative limits are from the Woodruff Rd./Mall Connector Road area to the Woodruff Rd./Smith Hines Rd. area, but NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering.	In NEPA Process Current Let Date: TBD	With approval of new TIP in June 2019, alternative 6C will be the preferred alternative. FHWA reviewing draft EA, and noise study is underway.	EA to SCDOT to review followup with a complete package for his distribution to FHWA early next week.
	SC 153 Intersection Improvement	P028744 P037434	Powdersville - Intersection improvements at SC 153 & S-143 River Road and SC 153 at S-94 Old Pendleton Road	In ROW Current Let Date: 02/2020	Project in the ROW phase as of 5/2018. Awaiting UT & RW certifications.	Working through utility agreement with Duke. Require UT certification can not happen until agreement is in place. Letting shifted accordingly.
	S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	consultant negotiations Current Let Date: TBD	Consultant negotiations began 1.24.19.	
S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	On Hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2024, and Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2025. When there is a clear path forward, funding will be adjusted accordingly.		

	 PROJECT SCOPE		 CURRENT STATUS	 PAST NOTE SUMMARY	 NEW COMMENTS	
Interstate	I-85/I-385 Interchange	0038111	Greenville County - A design-build project to upgrade the I-85/I-385 interchange and to complete the 6-laning of I-385 between Butler and Roper Mountain Road.	Est. Completion: 12/2019	Awarded to Flatiron Constructors/Zachry Construction Corp Joint Venture (\$231,116,087.00) . Construction began late 1/2016.	
	I-85 Widening		Greenville County - from SC 153, Exit 40, to near SC 85, Exit 69: widen to 8 lanes.	In Planning	Expected to be a design-build project, tentative construction beginning 2025.	
	I-385 Pavement Rehabilitation	P027223	Greenville County - Rehab and resurface I-385 from near Stone Avenue to Roper Mountain Rd.	In Construction	Let 5/2016 but no bids received; re-let 8/2016. Awarded to: Sloan Construction (\$24,465,783.66). Construction began late 2016. A construction change order has been completed (surveys and cross slope correction plan)	
	I-85/SC 290 Interchange	P027379	Spartanburg County - convert the existing diamond interchange to a diverging diamond and improve the ramps. Design by Kimley-Horn & Associates.	In Preliminary Engineering	tentative construction 2021	
	I-85 Widening	P027114	A design-build project to widen I-85 from S-57 (Gossette Rd) at Exit 80 to SC 18 Shelby Highway) at Exit 96.	Est. Completion: 8/2021	Awarded to: Blythe/Zachry (\$435,576,907)	
Bridges	S-164 Gibbs Shoals Road	0027178	Greer - S-164 Gibbs Shoals Road over Enoree River bridge replacement	In ROW Current Let Date: 02/2020	Utility coordination is still underway. Awaiting UT certification. Letting was shifted accordingly.	Working through utility agreement with Duke. Require UT certification can not happen until agreement is in place. Letting shifted accordingly
	S-75 Mt. Lebanon Church Road	P029127	Greenville/Spartanburg - S -75 bridge replacements over M. Tyger River and tributary of M. Tyger River	In Construction Est. Completion: 04/2020	Let 7/2019. Project awarded to E.S. Wagner Company, LLC (\$5,376,023.67)	Preconstruction meeting held 9.4.19
	S-272 W. Georgia Road	P028355	Greenville County - S-272 West Georgia Road Bridge Replacement over Reedy River. Bridge design by SCDOT, road design by CECS.	In Construction Est. Completion 6/2020	Let 12/2018 and awarded to GLF Construction Corporation \$5,592,320.00. PreCon Meeting 2.8.19	Bridge abutments 90% complete. Set beams Oct/Nov. Earthwork and drainage activities currently active.
	US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	on hold	project on hold	
	S-154 over Huff Creek	P038260	S-154 (Mckelvey Road) over Huff Creek Bridge Replacement (Y2 On-System Bridges)	Securing a Turn Key Consultant	RFP advertisement posted in June	
TAP & LPA	City of Fountain Inn Woodside Streetscape	0042551	Installation of ADA compliant sidewalks and shared use path beginning at the intersection of Fairview Street & Diamond Tip Blvd extending along Woodside Ave and ending at the intersection of Jones St & Wall St. w/ new alignment through Woodside Park	In PE Current Let Date: 12/2020	Request to re-activate project. No longer LPA administered, now SCDOT administration of RW and CON phases. Awaiting design revisions for Q/A review.	
	Hampton Ave. Ped Bridge	P027367	Greenville County LPA project - construct a new pedestrian bridge over the Norfolk Southern switching yard between E. Bramlett Road and Montgomery Avenue	In Construction Est. Completion: TBD	Let and awarded to Crowder Construction (\$1,431,119.50). PreCon Meeting 2.20.19	Pedestrian bridge installation anticipated for 11.02.19.
	Ragsdale Rd. Sidewalk	P028261	Anderson County TAP- installation of 2500' if ADA compliant concrete sidewalk to connect Powdersville Schools with adjacent subdivisions.	In PE Current Let Date: 12/2020	Additional funding was secured, and preliminary engineering is beginning on this project.	
	Minor Street Sidewalk	P032168	Town of Williamston TAP - Install concrete sidewalks on Minor Street from the Town Hall to the ball fields.	In ROW Current Let Date: 5/2020	Now in ROW, permissions only. The let date will move forward to summer 2019.	
	Swamp Rabbit Trail Extension	P029824	City of Simpsonville TAP- Multi-use path between Trade Street and Loma Street in. 2,700' multi-use path adjacent to railroad tracks.	On Hold	Coordinating with Carolina Piedmont Railroad and the City of Simpsonville to determine project feasibility	
	Woodruff Road Sidewalk	P029891	City of Greenville LPA - Construct new sidewalk along the north side (only) of Woodruff Road from Roper Mountain Road to Old Country Road (near I-85)	In Construction	Awarded 5/2018 to Saluda Construction (\$631,815.10). Notice to Proceed issued 8/13/18 with 120 calendar days for completion.	
	Riverside Middle School Sidewalk	P030103	Town of Pendleton TAP - Repair existing & add new sidewalk & ped crossings & improve drainage along Riverside St from Thompson St to Riverside Middle School.	In ROW Current Let Date: 5/2020	RW began 3/2019	Currently working through utility conflicts and possible utility agreements. Utility issues may shift proposed let date.

PROJECT SCOPE		CURRENT STATUS	PAST NOTE SUMMARY	NEW COMMENTS	
TAP & LPA	Clemson University Trail P036945	1.3 mile bike/ped trail along W. Queen Street just south of City of Clemson	In PE Current Let Date: 12/2021	Toole Design Group has begun preliminary design work. Surveys have been completed. Review of design alternatives is underway.	
	Pickens Downtown Doodle Connector P038168	Shared use path of existing Doodle Trail along E. Cedar Rock St. from Hampton Ave. to S. Lewis St and along S. Lewis St from E. Cedar Rock St to Main St in downtown Pickens	In PE Proposed Let Date: 2/2021	Project going TAP On-Call consultant. Currently in the process of securing a consultant. Surveys have been completed.	Contract is being routed for execution.
	City of Fountain Inn Woodside Park Connector P038173	Converting existing trail connecting Woodside Park to Fairview St Park to an 11' wide shared use path	In PE Proposed Let Date: 2/2021	Project going TAP On-Call consultant. Currently in the process of securing a consultant. Surveys have been completed. Surveys have been completed.	Contract is being routed for execution.
	Clemson University Trail - Segment 2 P038477	Approximately 1 mile shared use path beginning at the intersection of Perimeter Rd and Old Stadium Rd and ending near trail head of Clemson University Trail (P036945) at the intersection of W Cherry Rd and W Queen St	In PE Proposed Let Date: 03/2024	Clemson University ARC grant enhancement project located within GPATS boundary. Requested TIP/STIP inclusion. FPA executed 7.8.19.	Awaiting STIP inclusion.
	Haywood Rd Sidewalks P038746	City of Greenville LPA - Installation of approximately 1600 LF of sidewalk along Haywood Rd beginning at I-385 bridge	In PE	TAP funds approved for Construction services. SCDOT preparing FPA agreement	TAP funds approved for all phases of work (PE,RW,CON). Revised FPA request for signature sent to City of Greenville 9.13.19
Fed. Earmark	Fairforest Way Phase 2 0036167	City of Greenville LPA - widen Fairforest Way to five lanes from Ridge Road to US 276, Laurens Road.	In Construction	NTP for construction services issued 7.16.19	
	Fairview St. over I-385 Rehab P037790	City of Fountain Inn - hydro demo and latex overlay Fairview St. bridge (S-543) over I-385	In Construction Est. Completion: 11/2019	Project awarded to NHM Constructors, LLC (\$293,524.00)	Preconstruction Meeting held 8.28.19. Bridge expected to be closed from 10/4-10/18/2019
	West Georgia Rd (S-272) Improvements P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd, & Rocky Creek Rd. Widening from Kettle Oak Way to Rio Grande and Morning Mist Ln to Malibu Ln	In PE Proposed Let Date: 1/2024	City of Simpsonville Earmark funding (FPA executed 2.26.19) with Greenville CTC Match. Project going Road On-Call. Scoping mtg held 05.07.19. Process to secure road on-call consultant is underway.	