













### GPATS PROJECT STATUS REPORT

 <b>PROJECT SCOPE</b>			 <b>STATUS</b>	 <b>PAST SUMMARY</b>	 <b>UPDATES</b>
Roper Mountain Rd.	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb & gutter, sidewalk, & bike lanes from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In Construction Est. Completion: 04/2024	Project Let 4/2020. Awarded to Eagle Construction, contract amount \$17.1M. All known utility conflicts have been resolved.	Crews continue to work on sidewalk installation and driveway tie-ins throughout the project. Most of the project now has asphalt binder. Storm drainage pipe 90% complete. Curb and gutter 90% complete.
Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Rd.; 3 lanes with curb & gutter, sidewalk, & bike lanes. Design by HDR.			Crews continue to work on Phase II of the new bridge construction over Rocky Creek. End bent cap #1 poured. Bridge beams set for delivery and installation for early February.
Woodruff Road Congestion Relief	P028743	The purpose is to reduce congestion on Woodruff Road; from Verdea Blvd. to Smith Hines Rd. NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering (ICE).	In ROW Current Let Date: TBD	Fixwoodruffroad.com Public Hearing launched July 7-August 7, 2020. EA completed 4/2020, and FHWA Decision Document received 12/2020. Phase II contract with ICE executed 6/2021. In ROW 5/2023.	
S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	In ROW Current Let Date: 12/2024	Buildingabetterbutler.com PIM held 1/14/21. Additional coordination with City of Mauldin & 2nd PIM held 11/18/2021. ROW and CON funds increased (+20.4M) 2/27/23 PC. In ROW 4/2023.	
Garlington Road	P039274	Garlington Road (S-564) Corridor improvements from SC 146 to Roper Mountain Road.	In PL Est. Completion: Spring '24	Feasibility study process kicked off 3/3/2022. SCDOT Planning Office is securing a consultant to continue the feasibility study.	
S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	on hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2024, and Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2025. When there is a clear path forward, funding will be adjusted accordingly.	
SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a roundabout.	In PE Current let date TBD	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021. GPATS PC voted to put the project back on hold 10/2019. Project voted to be taken off of hold per May 2022 GPATS PC Meeting.	Small purchase contract underway for traffic and alternative analysis due to the upcoming widening of SC 183.
Pelham Road & Haywood Road	P039271	Intersection improvements at Pelham road (S-492) and Haywood road (S-273).	In PL		Small purchase contract underway for traffic and alternative analysis.
Pleasantburg Drive & Rutherford Road	P039272	Intersection improvements at Pleasantburg Drive (SC 291) and Rutherford Road (S-21).	In PL		Small purchase contract underway for traffic and alternative analysis.
SC 183	P043187	SC 183 Farris Bridge Road widening from White Horse Road (US 25) to Alex Dr./Saluda View Drive (S-205).	In PE		Added at October 2023 PC meeting. Will progress forward with SC 183 project in Pickens County under one turn-key consultant contract.

Guideshare

 <b>PROJECT SCOPE</b>			 <b>STATUS</b>	 <b>PAST SUMMARY</b>	 <b>UPDATES</b>	
TAP & LPA	Woodside Streetscape	0042551	City of Fountain Inn - new sidewalks and shared use path beginning at Fairview Street & Diamond Tip Blvd extending along Woodside Ave and ending at the intersection of Jones St & Wall St. w/ new alignment through Woodside Park.	In Construction Est. Completion: 3/2025	Plans completed and project let 5/2022. No acceptable bids received. Scope revisions forthcoming per FI to reduce construction cost. Let 10/2023.	Awarded to CP Builders, \$2.1M. Work on the Streetscape has begun with the Connector construction to follow.
	Woodside Park Connector	P038173	City of Fountain Inn - Converting existing trail connecting Woodside Park to Fairview St Park to an 11' wide shared use path. Design by AECOM.	In Construction Est. Completion: 3/2025	Project plans are completed. Let date rolling until construction funding secured by the City. Additional TAP funds awarded 10/22. Let 10/2023.	
	Riverside Middle School Sidewalk	P030103	Town of Pendleton TAP - Repair existing & add new sidewalk & ped crossings & improve drainage along Riverside St from Thompson St to Riverside Middle School.	In Letting Prep 03/2024 Letting	Project plans are completed. Let date rolling until construction funding secured by ACSD 4. Additional TAP funds awarded 10/22. Supplemental FPA executed, project letting 3/2024.	Being let for construction in March.
	Town of Central Connector	P041351	Town of Central will build an approximately 3,000 LF bike/ped path (Green Crescent Trail) along SC 93 (Main St) from Church St to Tarrant St that connects the areas surrounding the downtown district.	In PE Current Let Date: TBD	FPA executed 8/2/22. Project was scoped with the Town of Central, and surveys have been ordered.	
Fed. Ear.	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd. (City of Simpsonville Earmark)	In ROW Current Let Date: 07/2024	Project in ROW phase.	ROW and UT coordination still underway.
Non Guideshare	SC 183	P043211	SC 183 Farris Bridge Road widening from Alex Dr./Saluda View Drive (S-205) to SC 135. (Pickens County SIB & Local funds)			Will progress forward with SC 183 GPATS project under one turn-key consultant contract.

# FOR INFORMATION ONLY

 PROJECT SCOPE			 STATUS	 PAST SUMMARY	 UPDATES
SCDOT Bridges (Non Guideshare)	S-75 Cherokee Rd. over US 29	0031268 Anderson County - S-75 Cherokee Road over US 29 bridge replacement	In Construction Est. Completion: 7/2024	ROW acquisition is 75% complete. Awarded to Thrift Development Corporation - \$11.2M. Pre-con held 1.20.22.	Job is nearing completion and is currently at 85% per the December estimate.
	S-154 over Huff Creek	P038260 S-154 (Mckelvey Road) over Huff Creek Bridge Replacement (Y2 On-System Bridges). Design by CDM Smith	In Construction Est. Completion: 9/2025	SCDOT 10 Year Plan Bridge Replacement. Preliminary geotechnical exploration and analysis underway. Alternative analysis study completed. PIM held 8/26/2021. Project in ROW 2/2022. Let 12/2023.	Awarded to Dane Construction, \$3.1M. Precon meeting held January 25th ahead of CON beginning.
	US 29 Church Street	P028821 City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	In ROW Current Let Date: TBD	Project website live <a href="https://churchstbridgerehab.com">https://churchstbridgerehab.com</a> . Project in ROW 5/2023.	Upcoming public engagement meeting tentatively scheduled for March.
	S-125 over Saluda River	P037701 S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)	In ROW Current Let Date: 12/2028	SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase. Construction plans have been signed and completed proposed let date is still planned for 2028.	
	S-384 over Brushy Creek	P027845 S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)	In ROW Current Let Date: 12/2028	SCDOT 10 Year Plan Bridge Replacement. ROW obligated 2/2023.	
	S-80 over Hudson Street	P038771 S-80 Hudson Street bridge replacement over Reedy River.	In PE Current Let Date: TBD	Turn key consultant selected, and alternative analysis is underway.	
	S-250 over Machine Creek	P042514 Expedited bridge replacement on S-250 (Hester Store Road) over Machine Creek	In PE Current Let Date: TBD	On-call consultant selected and contract executed 11.13.23.	PIM scheduled for 2.29.24 at Dacusville Community Center from 5pm-7pm.
	S-277 over Twelve Mile Creek	P038326 Bridge replacement of Road S-277 (Lay Bridge Road) over Twelve Mile Creek in Pickens County.	In Procurement	Turn key consultant selected, and negotiations underway.	