









GPATS PROJECT STATUS REPORT

		 PROJECT SCOPE	 CURRENT STATUS	 PAST UPDATE SUMMARY	 UPDATES	
Guideshare	Roper Mountain Rd.	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb & gutter, sidewalk, & bike lanes from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In Construction Est. Completion: 04/2024	Project Let 4/2020. Awarded to Eagle Construction, contract amount \$17.1M. All known utility conflicts have been resolved.	Drainage, earthwork and concrete curb/gutter continuing. 60% of road work is completed.
	Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Rd.; 3 lanes with curb & gutter, sidewalk, & bike lanes. Design by HDR.			Phase I of bridge work over Rocky Creek is completed. 90% of roadwork completed.
	Woodruff Road Congestion Relief	P028743	The purpose is to reduce congestion on Woodruff Road; from Verdea Blvd. to Smith Hines Rd. NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering (ICE).	In ROW Current Let Date: TBD	Fixwoodruffroad.com Public Hearing launched July 7-August 7, 2020. EA completed 4/2020, and FHWA Decision Document received 12/2020. Phase II contract with ICE executed 6/2021. In ROW 5/2023.	
	S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	In ROW Current Let Date: 12/2024	Buildingabetterbutler.com PIM held 1/14/21. Additional coordination with City of Mauldin & 2nd PIM held 11/18/2021. ROW and CON funds increased (+20.4M) 2/27/23 PC. In ROW 4/2023.	
	Garlington Road	P039274	Garlington Road (S-564) Corridor improvements from SC 146 to Roper Mountain Road.	In PL Est. Completion: Spring '24	Feasibility study process kicked off 3/3/2022. SCDOT Planning Office is securing a consultant to continue the feasibility study.	
	S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	on hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2024, and Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2025. When there is a clear path forward, funding will be adjusted accordingly.	
	SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a roundabout.	In PE Current let date 12/2023	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021. GPATS PC voted to put the project back on hold 10/2019. Project voted to be taken off of hold per May 2022 GPATS PC Meeting.	Small purchase underway for updated traffic data and alternative analysis due to pending SIB application to widen SC 183.
	Pelham Road & Haywood Road	P039271	Intersection improvements at Pelham road (S-492) and Haywood road (S-273).	In PL		Project scoped 9/13/23 ahead of acquiring a consultant for alternative analysis.
	Pleasantburg Drive & Rutherford Road	P039272	Intersection improvements at Pleasantburg Drive (SC 291) and Rutherford Road (S-21).	In PL		Project scoped 9/13/23 ahead of acquiring a consultant for alternative analysis.

		 PROJECT SCOPE	 CURRENT STATUS	 PAST UPDATE SUMMARY	 UPDATES	
Bridges	S-75 Cherokee Rd. over US 29	0031268	Anderson County - S-75 Cherokee Road over US 29 bridge replacement	In Construction Est. Completion: 7/2024	ROW acquisition is 75% complete. Awarded to Thrift Development Corporation - \$11.2M. Pre-con held 1.20.22.	Contractor currently working on constructing the new median on US 29, approach slabs for the overpass as well as the barrier wall along the bridge.
	S-154 over Huff Creek	P038260	S-154 (Mckelvey Road) over Huff Creek Bridge Replacement (Y2 On-System Bridges). Design by CDM Smith	In Letting Prep Current Let Date: 12/2023	SCDOT 10 Year Plan Bridge Replacement. Preliminary geotechnical exploration and analysis underway. Alternative analysis study completed. PIM held 8/26/2021. Project in ROW 2/2022.	ROW and utilities certified, plans submitted to the Letting Prep Office ahead of December letting.
	US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	In ROW Current Let Date: TBD	Project website live https://churchstbridgerehab.com . Project in ROW 5/2023.	
	S-125 over Saluda River	P037701	S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)	In ROW Current Let Date: 12/2028	SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase. Construction plans have been signed and completed proposed let date is still planned for 2028.	
	S-384 over Brushy Creek	P027845	S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)	In ROW Current Let Date: 12/2028	SCDOT 10 Year Plan Bridge Replacement. ROW obligated 2/2023.	
TAP & LPA	Woodside Streetscape	0042551	City of Fountain Inn - new sidewalks and shared use path beginning at Fairview Street & Diamond Tip Blvd extending along Woodside Ave and ending at the intersection of Jones St & Wall St. w/ new alignment through Woodside Park.	In Letting Prep Current Let Date: 10/2023	Plans completed and project let 5/2022. No acceptable bids received. Scope revisions forthcoming per FI to reduce construction cost.	In 10/2023 Letting
	Woodside Park Connector	P038173	City of Fountain Inn - Converting existing trail connecting Woodside Park to Fairview St Park to an 11' wide shared use path. Design by AECOM.	In Letting Prep Current Let Date: 10/2023	Project plans are completed. Let date rolling until construction funding secured by the City. Additional TAP funds awarded 10/22.	In 10/2023 Letting
	Riverside Middle School Sidewalk	P030103	Town of Pendleton TAP - Repair existing & add new sidewalk & ped crossings & improve drainage along Riverside St from Thompson St to Riverside Middle School.	In ROW Current Let Date: 03/2024	Project plans are completed. Let date rolling until construction funding secured by ACSD 4. Additional TAP funds awarded 10/22. Supplemental FPA executed, project letting 3/2024.	
	Town of Central Connector	P041351	Town of Central will build an approximately 3,000 LF bike/ped path (Green Crescent Trail) along SC 93 (Main St) from Church St to Tarrant St that connects the areas surrounding the downtown district.	In Planning Current Let Date: TBD	FPA executed 8/2/22. Project was scoped with the Town of Central, and surveys have been ordered.	
Fed. Ear.	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd, & Rocky Creek Rd. Widening from Kettle Oak Way to Rio Grande and Morning Mist Ln to Malibu Ln	In ROW Current Let Date: 12/2023	Project in ROW phase.	Construction plans QA review completed.