









GPATS PROJECT STATUS REPORT

 PROJECT SCOPE			 CURRENT STATUS	 PAST UPDATE SUMMARY	 UPDATES
S-164 Batesville Rd Widening	0037686	Widen 2.2 miles of S-164 Batesville Road to 3 lanes with curb, gutter, sidewalks and bike lanes from SC 14 to Roper Mountain Road. Design by Vaughn & Melton Consulting Engineers.	In Construction Est. Completion: 05/2022	Bridge construction over Rocky Creek is complete.	Drainage, grading, and paving work continue. Possible traffic switch to new alignment (bridge) next month.
SC 146 Woodruff Rd widening	0039660	Greenville County - widen Woodruff Road from Scuffletown Road to Bennetts Bridge Road (SC 296) and improve Scuffletown Road between Woodruff Road and Adams Mill Road	In Construction Est. Completion: 5/2022	Utility relocation has been slow, as some of the crews have also had to deal with the Covid-19 delays. Work began at Pawleys Dr. past Bennetts Bridge Rd. PNG/GWS & Metro continue to push forward with their relocation efforts, as Sloan continues behind them.	A time extension for additional utility delay was approved. Base course from Pawleys to Hemingway (RT) and Sunnydale to near Scuffletown (LT) is placed. Grading for the remainder C&G and sideline drainage is underway and will be followed by the placement of intermediate base. Drainage work continues.
Roper Mountain Rd.	0041471	Greenville County - Improvements between RMR Ext. and I-85; widen to 5 lanes with curb&gutter, sidewalk, & bike lanes from near RMR Ext. to Blacks Drive, and to 3 lanes for the remainder. Design by HDR.	In Construction Est. Completion: 11/2022	Project is in the utility window (through June 2, 2021).	Utility Relocation work delaying start of construction work. Duke, GWS, Charter, and PNG are still in various stages of relocating. Anticipate roadway construction to start September with some minor work (box culvert extension and retaining wall on RMR to start this month).
Roper Mountain Rd. Extension	0041472	Greenville County - Improvements between Pelham Road and Roper Mountain Rd.; 3 lanes with curb & gutter, sidewalk, & bike lanes. Design by HDR.			
Woodruff Road Congestion Relief	P028743	The purpose is to reduce congestion on Woodruff Road; tentative limits are from the Woodruff Rd./Mall Connector Road area to the Woodruff Rd./Smith Hines Rd. area, but NEPA process will define actual project limits. Design by Infrastructure Consulting & Engineering.	In NEPA Process Current Let Date: TBD	Public Hearing launched July 7-August 7, 2020. Fixwoodruffroad.com for details on the preferred alternative.	Surveyings should finish in fall with ROW plan development to begin afterwards.
SC 153 Intersection Improvement	P028744 P037434	Powdersville - Intersection improvements at SC 153 & S-143 River Road and SC 153 at S-94 Old Pendleton Road	In Construction Est. Completion: 02/2023	Project awarded to Thrift Development Corporation. Contract amount - \$2,107,009.91. Clearing and grubbing is completed and erosion control measures have been installed.	@ Old Pendleton: almost complete except for concrete median, loops, and pavement markings. @ River Rd: southern section of River Rd paving to start next week. Culvert has been replaced and the headwalls are being installed this week.
S- 107 Butler Road	P030553	City of Mauldin - Reconstruct existing 3 lane road with curb and gutter, bike lanes and sidewalks for approximately 1.7 miles from Brides Rd. to US 276 Main St.	In PE Current Let Date: 12/2024	Traffic analysis completed and best fit roadway alignment under development. Preliminary plans to begin soon.	PIM comments being responded too, preferred alternative being refined with additional public involvement to occur in the fall/winter.
S-164 Batesville Rd.	P030554	Greenville County - S-164 Batesville Road Phase II, Pelham Rd. to the Parkway. Widen to 3 lanes with curb & gutter, and sidewalks.	on hold Current Let Date: TBD	Due to the uncertainty of the I-85 widening project, the ROW phase was moved to FY 2024, and Road Construction, Bridge Construction, Utility and CE&I Phases, and the let date were moved to FY 2025. When there is a clear path forward, funding will be adjusted accordingly.	
SC 183 & Jameson Rd Intersection	037728C	Pickens County - Convert intersection of SC 183 Farris Bridge Rd and S-95 Jameson Road to a roundabout.	In PE	Project on-hold in 2017 per GPATS Policy Committee pending outcome of SIB application (for funds to multilane SC 183). In FY 2020-2025 TIP this project is removed from being on hold, and ROW is FY 2021	Project path forward dependent on SIB application project, per Policy Committee 10/2019

GPATS TIP/Guideshare

	 PROJECT SCOPE		 CURRENT STATUS	 PAST UPDATE SUMMARY	 UPDATES	
Interstate	I-85 Widening		Greenville County - from SC 153, Exit 40, to near SC 85, Exit 69: widen to 8 lanes.	In Planning	Expected to be a design-build project, tentative construction beginning 2025.	
	I-85/SC 290 Interchange	P027379	Spartanburg County - convert the existing diamond interchange to a diverging diamond and improve the ramps. Design by Kimley-Horn & Associates.	In ROW	tentative construction 2021. ROW phase began 9/2019.	
	I-85 Widening	P027114	A design-build project to widen I-85 from S-57 (Gossette Rd) at Exit 80 to SC 18 Shelby Highway) at Exit 96.	Est. Completion: 8/2021	Awarded to: Blythe/Zachry (\$435,576,907)	
Bridge	S-75 Cherokee Rd. over US 29	0031268	Anderson County - S-75 Cherokee Road over US 29 bridge replacement	In Right of Way Current Let Date: 11/2021	ROW acquisition is 75% complete.	Project moved to November letting due to wetland permitting issues
	S-154 over Huff Creek	P038260	S-154 (Mckelvey Road) over Huff Creek Bridge Replacement (Y2 On-System Bridges). Design by CDM Smith	In PE Current Let Date: 05/2024	SCDOT 10 Year Plan Bridge Replacement. Preliminary geotechnical exploration and analysis underway. Alternative analysis study completed.	PIM tentatively scheduled for 8/26 with right of way plan development to follow.
	S-140 over Shoal Creek	P037693	S-140 (Hunts Bridge Road) over Shoal Creek Bridge Replacement (Y1 Off-System Bridges)	In Letting Prep Current Let Date: 8/2021	SCDOT 10 Year Plan Bridge Replacement	Submitted for 8/2021 Letting
	S-250 over Doddies Creek	P037696	S-250 (Hester Store Road) over Doddies Creek Bridge Replacement (Y1 Off-System Bridges)	In Letting Prep Current Let Date: 8/2021	SCDOT 10 Year Plan Bridge Replacement	Submitted for 8/2021 Letting
	US 29 Church Street	P028821	City of Greenville - Bridge Rehabilitation of US 29 (S. Church Street) over S-75 (McBee Avenue) including a multi-use path along one side of bridge.	Securing a Consultant	RK&K under contract to produce alternative analysis study and provide renderings for City of Greenville.	SCDOT to secure consultant for PE services for bridge rehab project
	S-125 over Saluda River	P037701	S-125 (Freeman Bridge Road) over Saluda River Bridge Replacement. (Y1 Off-System Bridges)	In ROW Current Let Date: 06/2022	SCDOT 10 Year Plan Bridge Replacement. Project currently in ROW phase.	
	S-384 over Brushy Creek	P027845	S-384 (Shannon Drive) over Brushy Creek Bridge Replacement. Design by Parrish & Partners. (Y2 Off-System Bridges)	In PE Current Let Date: 06/2023	SCDOT 10 Year Plan Bridge Replacement. Preliminary plan development underway.	
TAP & LPA	Woodside Streetscape	0042551	City of Fountain Inn - new sidewalks and shared use path beginning at Fairview Street & Diamond Tip Blvd extending along Woodside Ave and ending at the intersection of Jones St & Wall St. w/ new alignment through Woodside Park.	In ROW Current Let Date: 01/2022	ROW complete.	Construction plans completed & utility coordination ongoing with Duke to potentially avoid UT relocations. Let date has shifted to allow time for utility certification.
	Woodside Park Connector	P038173	City of Fountain Inn - Converting existing trail connecting Woodside Park to Fairview St Park to an 11' wide shared use path. Design by AECOM.	In ROW Proposed Let Date: 2/2022	Project currently in ROW phase	ROW acquisition phase completed.
	Haywood Rd Sidewalks	P038476	City of Greenville LPA - Installation of approximately 1600 LF of sidewalk along Haywood Rd beginning at I-385 bridge	In Construction	Awaiting permissions from the City to move forward with geotech borings for wall design (2/20). TAP funds approved for all phases of work (PE,RW,CON). Revised FPA executed with the City of Greenville (10/19). Prebid held 3/17/21	City of Greenville awarded the project to Palmetto Group Contracting, Inc. - \$287K
	Riverside Middle School Sidewalk	P030103	Town of Pendleton TAP - Repair existing & add new sidewalk & ped crossings & improve drainage along Riverside St from Thompson St to Riverside Middle School.	In ROW Current Let Date: 03/2022	Utility agreement completed. Project let date shifted as additional TAP funding is needed. Coordination with ACSD 4 to secure funding ongoing.	
Fed. Ear.	West Georgia Rd (S-272) Improvements	P038375	Intersection improvements along W Georgia Rd at Neely Ferry, E Standing Springs Rd, & Rocky Creek Rd. Widening from Kettle Oak Way to Rio Grande and Morning Mist Ln to Malibu Ln	In PE Current Let Date: 12/2023	CECS selected for PE. NTP issued on 07.02.20. Surveys and traffic studies completed.	Public Information Meeting held July 27, 2021 from 4-7pm at Brashier Middle College. Comment period closes 8/13/21.